

Rolleston Quarry

Community Liaison Group Meeting

Held at the Rolleston Quarry - Wards Road

Thursday 10 October 2013

Present: Murray Francis (Road Metals), Jonny Francis (Road Metals), Wendy Gallagher (SDC), Andy Barbati (ECan), Simon Lock, Mark Alexander, Martin Craw

Apologies: Karyn Mitchell

Meeting commenced at 7:30 pm.

Minutes from the previous meeting were confirmed as true and correct.

Jonny gave the group an update on the quarry operations. Since the last meeting the bunds had been formed and grassed and excavation and sales had commenced. The office and weighbridge were still under construction and this work was expected to be finished in about a week.

There was discussion about the bund being formed opposite the quarry on Martin's property. This work was taking longer than expected due to the wet weather and site access. Martin understood and accepted this.

Noise from loader movements before 7:30am on a few days late September was discussed. It was agreed this was most probably noise relating to bund creation on Craw property and is not typical of usual operations. Operation of loader on one Sunday was also raised. This was related to the construction of the office and not actual quarry operations.

The crushing plant had been working at ground level and had now been shifted into the pit which is 4 metres below ground level. It was expected to be on site for another 2 weeks and then a quieter screening plant would be brought to site.

The noise management plan will be circulated to the members of the CLG by Jonny. The Quarry Management Plan and the Dust Management Plan would be circulated to the members of the CLG by Andy. Andy would also double check on the availability of the final decision on the ECan website.

The wind and dust monitors had been operational since July and the water monitoring bores would be installed soon. The CLG would be provided with a summary of the results and findings from all quarry monitoring equipment on site on a regular basis.

The landscaping of the bund at the entranceway was discussed with everyone agreeing that the bund opposite Hoskyns Rd on SH1 is the best option. This would be organised with a landscaping company.

The next meeting would be held on site at the Rolleston Quarry on Wards Rd on December 5th at 7:30 pm.

Meeting declared closed at 8:32 pm.