

Yaldhurst Quarry – RM4

Community Liaison Group Meeting

Held at the Yaldhurst Quarry – West Coast Road

Thursday 14 March 2019

Present: Soraya Nicholas (Chair), Derek Vallance, Nancy van Gosliga, Bev Lawrence, Jonny Francis (Road Metals), Lindsay Forbes (Road Metals), Norm Marsh (ECan), Paul Tweed (CCC), Karen McMullon (CCC).

Apologies: None.

Meeting commenced at 5:05 pm.

Lindsay explained the next stages of the quarry extension.

Contractors would be undertaking the removal of the shelter belts in the RM4(a) area over the next two of weeks.

The intention is to start constructing the first stage of the bunds in about two weeks. Ideally the first stage of the bunds would be completed before May to allow planting out to get a good start.

Dust monitors would be installed in the RM4(c) area once the first stage of the bund was completed.

Access to the RM4 area would be via the main quarry entrance once some of the trees were removed and access from the quarry was formed.

Contractors were due to start upgrade works on the quarry entrance on West Coast Rd on Monday.

The various quarry plans had been submitted to the councils for certification.

Paul would be the person responsible for all on site monitoring from the CCC.

Norm would be the person responsible for all on site monitoring from ECan.

Both councils liaised and many issues were applicable to both councils.

It was proposed that the next meeting would be held on site at the Yaldhurst Quarry on 13 June 2019 at 5pm.

Meeting declared closed at 5:37 pm.