## TNZ M/4: 2006 AP40 **TEST REPORT**

Project:

Quality Assurance

Location:

**Production Stock** 

Client:

Road Metals Company Limited

Contractor:

Various

Sampled by: Date sampled: Steve 28 November 2024

Sampling method: NZS 4407:2015 (2.4.6.3.2)

Sample description: NZTA M/4 AP40

Sample condition: Damp as received

Source:

Rolleston Quarry

Proj	ect	No	:
FIU	CCL	140	

6-JRMCO.16/6LC

Lab Ref No:

CH12159

Client Ref No:

915-163

Particle Size Distribution				
Sieve Size	Percentage Passing			
(mm)	Sample	Limits		
63.0	-	100 - 100		
37.5	100	100 - 100		
19.0	81	66 - 81		
9.5	50	43 - 57		
4.75	37	28 - 43		
2.36	25	19 - 33		
1.18	18	12 - 25		
0.600	14	7 - 19		
0.300	11	3 - 14		
0.150	8	0 - 10		
0.075	6	0 - 7		
% passing the finest sieve is obtained by difference				

Grading Shape Control				
Fraction	% Within Fraction			
(mm)	Sample	Limits		
19.0 - 4.75 9.5 - 2.36 4.75 - 1.18 2.36 - 0.600 1.18 - 0.300 0.600 - 0.150	44 25 19 11 7 6	28 - 48 14 - 34 7 - 27 6 - 22 5 - 19 2 - 14		


% Fines @ Spec. Load	-	%
Specification	-	%
Crushing Resistance	-	kN
Nom Aggregate Size	-	mm
Specified Load	-	kN

Broken Faces	Content of Aggr	egate	
Fraction	Percentage by Weight		
(mm)	Sample	Lower Limit	
37.5 - 19.0	77	70	
19.0 - 9.5	82	70	
9.5 - 4.75	79	70	

Plastici	ty Index
Sample PI	Non Plastic
Specification	<= 5

Clay Ind	ex
Sample CI	1.0
Specification	<= 3

Sand Equivalent (Washed, Mechanical Shaking)			
Sample SE	-		
Specified	>= 40		



Test Methods NZS 4407: 2015: Test 3.4 Broken Faces Content of Aggregate NZS 4407: 2015: Test 3.14 Plasticity Index Particle Size Distribution NZS 4407: 2015: Test 3.8.2 NZS 4407: 2015: Test 3.5 Clay Index

Date tested:

3 December 2024

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.

Date reported:

19 December 2024

This report may only be reproduced in full

All information supplied by Client

**Approved Signatory** 

Designation:

Senior Civil Engineering Technician

Date:

19 December 2024

CCREDITES

Test results indicated as not accredited are outside the scope of the laboratory's accreditation

PF-LAB-040 (19/01/2022)

Page 1 of 3

Christchurch (Hayton Rd)

Quality Management Systems Certified to ISO 9001

52C Hayton Rd

PO Box 1482, Christchurch Mail Centre, 8140, Christchurch, New Zealand

Telephone 03 343 0739 Website www.wsp.com/nz

## DRY DENSITY / WATER CONTENT RELATIONSHIP VIBRATING COMPACTION



Project:

Quality Assurance

Location:

**Production Stock** 

Client:

Road Metals Company Limited

Contractor:

Various

Sampled by: Date sampled: Steve 28 November 2024

Sampling method:

NZD 4407:2015 (2.4.6.3.2)

Sample description:

NZTA M/4 AP40

Sample condition:

Damp as received

Solid density:

2.68 t/m³ (Assumed)

Source:

Rolleston Quarry


Project No:

6-JRMCO.16/6LC

Lab Ref No: Client Ref No: CH12159

915-163

			I	est Resul	ts			
Maximum dry de	nsity	2.30	t/m³		Natural wa	ter content	-	%
Optimum water o	content	4.4	%		Fraction tes	sted	Whole	
Sample ID		+1%	+2%	+3%	+4%	+5%		
Bulk density	t/m³	2.154	2.243	2.341	2.411	2.394		
Water content	%	1.3	2.4	3.7	4.4	5.3		
Dry density	t/m³	2.125	2.192	2.258	2.309	2.274		
Sample condition	)	Firm	Hard	Firm	Hard	Hard		
		Saturated	Wet	Mois	t Moist	Wet		
2.260				Compa	ction Curve			
2.360						-		
2.340			1					Density Curve
2,320								— — – 0% Air Voids
				*****			-	5% Air Voids



Test Methods		Notes
Compaction	NZS 4402 : 1986 : Test 4.1.3	All information supplied by Client

Date tested: 9 December 2024

Date reported: 19 December 2024

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested. This report may only be reproduced in full

Approved Signatory

Senior Civil Engineering Technician

Date:

19 December 2024

CCREDITED

Test results indicated as not accredited are outside the scope of the laboratory's accreditation

PF-LAB-027 (19/01/2022)

Designation:

Page 2 of 3

Christchurch (Hayton Rd)

Quality Management Systems Certified to ISO 9001

52C Hayton Rd

PO Box 1482, Christchurch Mail Centre, 8140, Christchurch, New Zealand

Telephone 03 343 0739 Website www.wsp.com/nz

## PLASTICITY INDEX FOR AGGREGATES **TEST REPORT**



Project:

Quality Assurance

Location:

**Production Stock** 

Client:

Road Metals Company Limited

Contractor:

Various

Sampled by:

Steve

Date sampled:

28/11/24

Sampling method:

NZS 4407:2015 (2.4.6.3.2)

Sample description:

NZTA M/4 AP40

Sample condition:

Damp as received

Source:

Rolleston Quarry

Project No:

6-JRMCO.16/6LC

Lab Ref No:

CH12159

Client Ref No:

915-163

	Test Results
Client Ref No :	915-163
Cone penetration limit :	22
Plastic limit :	Unable to Roll Threads
Plasticity index :	NP
Sample fraction :	Fraction passing 425µm test sieve

Test Methods

Cone Penetration

NZS 4407: 2015: Test 3.2

Plastic Limit Plasticity Index NZS 4407: 2015: Test 3.3

NZS 4407: 2015: Test 3.4

Date tested: 4 December 2024

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.

Date reported: 17 December 2024

This report may only be reproduced in full

All information supplied by Client

**Approved Signatory** 

Designation: Senior Civil Engineering Technician

Date:

17 December 2024

Test results indicated as not accredited are outside the scope of the laboratory's accreditation

PF-LAB-053 (19/01/2022)

52C Hayton Rd

PO Box 1482, Christchurch Mail Centre, 8140,

Christchurch, New Zealand

Page 3 of 3 Telephone 03 343 0739

Website www.wsp.com/nz

Christchurch (Hayton Rd)

Quality Management Systems Certified to ISO 9001