

CCC AP65
TEST REPORT



Project : Quality Assurance
 Location : Production Stock
 Client : Road Metals Company Limited
 Contractor : Various
 Sampled by : David Ohs
 Date sampled : 15 January 2025
 Sampling method : NZS 4407: 2015 (2.4.6.3.2)
 Sample description : CCC AP65
 Sample condition : Damp as received
 Source : Waimakariri Quarry

Project No : 6-JRMCO.16/6LC
 Lab Ref No : CH12305
 Client Ref No : Chris Newcombe

Particle Size Distribution			
Sieve Size (mm)	Percentage Passing		
	Sample	Lower Limit - Coarse	Upper Limit - Fine
63.0	100	100	100
37.5	84	60	90
19.0	56	45	65
9.5	40	30	50
4.75	28	20	40
2.36	21	10	28
1.18	16	7	22
0.600	13	5	16
0.300	10	4	12
0.150	7	3	8
0.075	5	3	6

% passing the finest sieve is obtained by difference


Crushing Resistance		
% Fines @ Spec. Load	-	%
Specification	-	%
Crushing Resistance	-	kN
Nom Aggregate Size	-	mm
Specified Load	-	kN

Broken Faces Content of Aggregate		
Fraction (mm)	Percentage by Weight	
	Sample	Lower Limit
65.0 - 37.5	-	
37.5 - 19.0	-	
19.0 - 9.5	-	
9.5 - 4.75	-	

Plasticity Index	
Sample PI	-
Specification	<= 5

Clay Index	
Sample CI	-
Specification	<= 3

Sand Equivalent (Washed, Mechanical Shaking)	
Sample SE	-
Specified	>= 40



Test Methods	
Particle Size Distribution	NZS 4407 : 2015 : Test 3.8.1

Date tested : 20 January 2025 Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 Date reported : 27 January 2025 This report may only be reproduced in full

IANZ Approved Signatory 
 Designation : Laboratory Manager
 Date : 27 January 2025



Test results indicated as not accredited are outside the scope of the laboratory's accreditation


**DRY DENSITY / WATER CONTENT RELATIONSHIP
VIBRATING COMPACTION**



Project : Quality Assurance
 Location : Production Stock
 Client : Road Metals Company Limited
 Contractor : Various
 Sampled by : David Ohs (Road Metals)
 Date sampled : 15 January 2025
 Sampling method : NZS 4407: 2015 (2.4.6.3.2)
 Sample description : CCC AP65
 Sample condition : Damp as received
 Solid density : 2.68 t/m³ (Assumed)
 Source : Waimakariri Quarry

Project No : 6-JRMCO.16/6LC
 Lab Ref No : CH12305
 Client Ref No : Chris Newcombe


Test Results							
Maximum dry density	2.32	t/m ³	Natural water content		3.7	%	
Optimum water content	4.8	%	Fraction tested		Passing 37.5mm		
Sample ID	-1%	Nat	+1%	+2%	+3%		
Bulk density t/m ³	2.271	2.327	2.369	2.430	2.399		
Water content %	2.5	3.7	4.3	4.8	5.4		
Dry density t/m ³	2.215	2.245	2.271	2.318	2.276		
Sample condition	Moist Hard	Moist Hard	Moist Hard	Wet Firm	Saturated Soft		



Test Methods	Notes
Compaction NZS 4402:1986: Test 4.1.3	

Date tested : 23 January 2025
 Date reported : 27 January 2025

Sampling is covered by IANZ Accreditation
 This report may only be reproduced in full

Approved Signatory 
 Designation : Laboratory Manager
 Date : 27 January 2025



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation