AP40 **TEST REPORT**

Project:

Quality Assurance

Location:

Production Stock

Client:

Road Metals Company Limited

Contractor:

Various

Sampled by:

Steve Gilbert (Road Metals)

Date sampled:

11 April 2025

Sampling method: NZS 4407: 2015 (2.4.6.3.2)

Sample description: AP40

Sample condition :

Damp as received

Source:

Rolleston Quarry

Project No):

6-JRMCO.16/6LC

Lab Ref No:

CH12725

Client Ref No:

915-172

Particle Size Distribution				
Sieve Size	Percenta	age Passing		
(mm)	Sample	Limits		
63.0	-			
37.5	100			
19.0	81			
9.5	43			
4.75	27			
2.36	20			
1.18	16			
0.600	15			
0.300	10			
0.150	6			
0.075	4			
% passing the fin	est sieve is obta	nined by difference		

Grading Shape Control				
Fraction	% Within Fraction			
(mm)	Sample	Limits		
19.0 - 4.75 9.5 - 2.36 4.75 - 1.18 2.36 - 0.600 1.18 - 0.300 0.600 - 0.150	54 23 11 5 6 9	28 - 48 14 - 34 7 - 27 6 - 22 5 - 19 2 - 14		


Crushing	Resistance)	
% Fines @ Spec. Load	-	%	
Specification	-	%	
Crushing Resistance	-	kN	
Nom Aggregate Size	-	mm	
Specified Load	-	kN	

Broken Faces Content of Aggregate		
Fraction	Percentage	e by Weight
(mm)	Sample	Lower Limit
37.5 - 19.0 19.0 - 9.5 9.5 - 4.75	-	

Plastic	ity Index
Sample PI	Non Plastic
Specification	

Clay Index		
Sample CI	0.8	
Specification		

Sand Equivalent (Br	ushed, Hand Shaking)
Sample SE	17
Specified	



Test Methods

Plasticity Index Sand Equivalent NZS 4407: 2015: Test 3.4

Particle Size Distribution

NZS 4407: 2015: Test 3.6

NZS 4407: 2015: Test 3.8.1

Broken Faces Content of Aggregate

Clav Index

NZS 4407: 2015: Test 3.14

NZS 4407: 2015: Test 3.5

Date tested: Date reported: 27 May 2025 31 May 2025

Sampling is covered by IANZ Accreditation This report may only be reproduced in full

All information supplied by Client

Approved Signatory

Laboratory Manager

Date:

Designation:

31 May 2025

CCREDITES

All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

PF-LAB-040 (19/01/2022)

Page 1 of 2

WSP

Christchurch (Hayton Rd)

Quality Management Systems Certified to ISO 9001

52C Hayton Rd

PO Box 1482, Christchurch Mail Centre, 8140, Christchurch, New Zealand

Telephone 03 343 0739 Website www.wsp.com/nz

DRY DENSITY / WATER CONTENT RELATIONSHIP VIBRATING COMPACTION



Project:

Quality Assurance

Location:

Production Stock

Client:

Road Metals Company Limited

Contractor:

Sampled by:

Steve Gilbert (Road Metals)

Date sampled:

11 April 2025

Sampling method:

NZS 4407: 2015 (2.4.6.3.2)

Sample description:

Source:

AP40

Sample condition:

Damp as received

Solid density:

t/m³ (Assumed)

2.68 Rolleston Quarry Project No:

6-JRMCO.16/6LC


Lab Ref No:

CH12725

Client Ref No:

915-172

			est Results				
-	2.28 5.0	t/m³ %				3.5 Whole	%
	-1%	NAT	+1%	+2%	+3%		
t/m³	2.242	2.288	2.325	2.383	2.375		
%	2.6	3.4	4.2	4.9	5.5		
t/m³	2.185	2.214	2.232	2.271	2.251		
	Moist	Wet	Wet	Wet	Saturated		
	Hard	Firm	Firm	Firm	Firm		
	%	t/m³ 2.242 % 2.6 t/m³ 2.185 Moist	1% NAT 1/m³ 2.242 2.288 3.4 1/m³ 2.185 2.214 Moist Wet	1% NAT	-1% NAT +1% +2%	Traction tested Fraction tested Fraction tested Fraction tested Fraction tested Fraction tested	The latest content S.0



Test Methods		Notes
Compaction	NZS 4402 : 1986 : Test 4.1.3	All information supplied by Client

Date tested :

28 May 2025

Date reported: 31 May 2025

Sampling is covered by IANZ Accreditation This report may only be reproduced in full

Approved Signatory

Designation: Laboratory Manager

Date:

31 May 2025

CCREDITED

All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

PF-LAB-027 (19/01/2022)

Page 2 of 2